

WASTEWATER DEPARTMENT
WORK REPORT

May 19th 2019 – June 2nd, 2020

Perform daily operation and maintenance of the Wastewater facility. Attend monthly JPC meetings. Attend weekly managers meetings. Tri-weekly SPS (Sewage Pump Station) checks. Attend bi-weekly construction meetings for both plant and lift stations. Ops report, DMR completed for month of April. Training on bar screen and filter at new WWTP. Clean water testing Montour and Watkins lift stations. Cl2 contact chamber switched. Flush Seneca St. Change starter in camera van. Numerous nuisance alarms Decatur St lift station. Smoke test 3rd St. 300 block, infiltration from storm sewer. Flush 3rd St. 300 block, and video line. Start videoing Seneca St. line. Numerous calls to and from LDG Engineering in regards to DEC sampling request, SCADA, lift stations, and new plant start up. Meet with Ken (Streets) about storm sewer issue on 3rd St. Test Godwin pump for possible high flows. Inspect manhole and line sizes going from plant heading south for Larson Design Group. Pipe pick up for sewer repairs on 3rd St.

Regards
Terry Wilcox