

WASTEWATER DEPARTMENT
WORK REPORT

April 6th, 2020 – April 20th, 2021

- Operation and maintenance of WW facility
- Daily and weekly samples
- Daily lab testing
- Training of OIT (ongoing)
- UFPOs
- Vouchers done
- Ops and DEC reports completed for March and submitted to DEC and EPA for both Old and New plant
- Onsite old plant for demolition (ongoing)
- Storm Flows 4/11 and 12th plant manned all night
- Resetting of equipment from power failure, and return to line power from generator power 4/12
- Numerous calls and meet with Rep from BDP over press issues
- Replace control float for non-potable water system.
- Working overtime to for sludge haulage to catch up from press and non-potable water system being out of service.
- Unload scissor lift
- Awaiting callback and meeting to automate plant gate
- Testing of different polymers to see which one works best on the sludge press
- Chemical orders placed.
- Going over WET testing of plant effluent with Engineer (Whole Toxicity Test). Plant passed.
- Meet with Amrex Rep. (chemical prices for plant)
- Meet with LDG re response letter to EPA.
- Sewer back up complaint 911 Porter, line flushed
- Pricing of motorized valves to prevent water hammer and pipe damage (ongoing)
- Participate in WEB discussion with WEF (Water Environment Federation) on Asset Management Programs and Implementation. Will be guest speaker in upcoming WEB seminar date to be determined.

Regards
Terry A Wilcox