

WATER DEPARTMENT  
DAILY WORK REPORT

November 20 – December 2, 2019

Performed daily operations, U.F.P.O's. Changed empty chlorine cylinder. Finished job on Reading Rd. 215 Reading Rd. 3/4" copper service installed about 1978 ran down to village line and was tied to old 2" galvanized line that had plugged up and was leaking. Disconnected this this copper and tied it to abandoned 1 1/2" copper line. This increased pressure and volume to 215 and eliminated a lot of galvanized at the same time. Answered e-mails on Clute Park and Jefferson Village projects. Department of Health performed annual inspection. Turned off water at 300 east Second St. for winter and Captain Bill's for renovation. Ordered and received phosphate delivery. (corrosion control)